

DA/DP PENDING WORKS DETAILED PROGRESS

Sl. No.	District	Name of Work	AS No.	AS Date	AS Amount	Agency	Status as on July 10th 2022	Progress in August 10th 2022	Progress in Sept 10th 2022	Progress As on Date
1	Alappuzha	Gala Punnapra	GO(Rt)No. 1311/2016/ID	15/12/2016	1,286.68	KITCO	NOC from Fire and rescue pending	NOC from Fire and rescue pending	NOC from Fire and rescue pending	NOC from Fire and rescue pending
2	Alappuzha	DP Punnapra drainage	DIC/1665/2022-ID2	29/3/2022	99.55	PWD	work started	work started	work started	90% work completed
3	Alappuzha	DA, Aroor Internal Roads	DIC/1217/2022-ID2	10/3/2022	75.00	PWD	work not started	work will start soon	work started	work started
4	Alappuzha	Concrete Drainage in DP Aroor	GO(Rt)No. 184/2009/ID	7/2/2009	28.56	PWD	work completed.UC submitted	work completed. UC submitted	work completed. UC submitted	work completed.UC submitted
5	Alappuzha	Internal roads Chengannoor	GO(Rt)No. 157/2017/ID	1/2/2017	35.50	PWD	work completed.UC pending	work completed. UC pending	work completed. UC pending	work completed.UC submitted
6	Alappuzha	DP Punnapra Internal Roads	GO(Rt)No. 151/2017/ID	1/2/2017	66.56	PWD	Work completed.UC Pending	work completed. UC pending	work completed. UC pending	work completed.UC pending
7	Alappuzha	Construction compound wall DP Mundankavu	GO(Rt)No. 460/2019/ID	30/5/2019	2.98	PWD	work completed.UC Submitted	work completed. UC Submitted	work completed. UC Submitted	work completed.UC Submitted
8	Alappuzha	Multi purpose Trade centre & DIC Building	GO(Rt)No. 573/18/ID	17/5/2018	978.73	PWD	Pile cap work in progress	Pile cap work in progress	Pile cap work in progress	Foundation work completed

9	Alappuzha	Internal Roads Thiruvizha	DIC/1416/2022-ID2	21/3/2022	19.29	PWD	work not started	work not started	NOC from Panchayat h, Minor irrigation and , Revenue	NOC from Panchayath, Minor irrigation and ,Revenue
10	Ernakulam	Kalamassery Internal Road	GO(Rt)No. 1339/10/ID dt, 20.09.2010	20.09.2010	36.72	PWD	work completed for Rs2586447/- Balance not refunded letter send to association to submitt the M book&Bill		work completed for Rs258644 7/-Balance not refunded letter send to associatio n to submitt the M book&Bill	
11	Ernakulam	Angamali Water Supply Work	GO(Rt)No. 839/10/ID dt, 10.06.2010	10.06.2010	73.41	PWD	work not Done 70% of govt contribution of Rs.5138700 with interest is refunded		work not Done 70% of govt contributio n of Rs. 5138700 with interest is refunded	
12	Ernakulam	Angamali Road Maintanence	GO(Rt)No. 1339/10/ID dt, 20.09.2010	20.09.2010	56.00	PWD	work completed for Rs 14816631 balance amount refunded		work completed for Rs 14816631 balance amount refunded	

13	Ernakulam	Vazhakkulam Road	GO(Rt)No. 1017/17/ID dt, 13.07.2017	13.07.2017	53.32	PWD	work completed for Rs 42,28,344, UC submitted balance amount not refunded		work completed for Rs 42,28,344, UC submitted balance amount not refunded	
14	Ernakulam	Vazhakkulam Road	GO(Rt)No. 588/21/ID dt, 21.06.2021	21.06.2021	20.00	PWD	Tender process in progress	Work Tendered	Work Tendered	
15	Ernakulam	DA Angamali Water connection	GO(Rt)No. 884/18/ID dt, 26.07.2018	26.07.2018	1.64	KWA	work completed		work completed	
16	Ernakulam	Angamali Road Maintenance			5.86	Users Association				
17	Kannur	Infrastructure Development in DP Andoor	GO(Rt)No. 898/2014/ID	18/8/2014	70.00	Harbour Engineering Division, Kannur	WORK COMPLETED			
18	Kannur	Construction of Internal Road, DP Andoor	GO(Rt)No. 445/2019/ID	30/5/2019	245.00	Harbour Engineering Divison, Kannur	WORK COMPLETED			
19	Kannur	Estate Officers Buuildng, Andoor, Kannur	G.O(Rt)884/18	26/7/2018	6.00	Nirmithi Kendram	WORK COMPLTED AN AMOUNT OF 6 LAKHS RUPEES YET NOT RECIVED			

20	Kasargode	Construction of internal road DP Ananthapuram	GO(Rt)No. 282/2016/ID	16/3/2016	270.00	Harbour Engineering Division,	WORK COMPLETED			
21	Kasargode	Construction of Internal Road DA Ananthapuram	GO(Rt)No. 884/2018/ID	27/3/2018	400.00	Harbour Engineering Division Kasargode	WORK COMPLETED			
22	Kasargode	Dedicated Power Feeder at DA Ananthapuram	GO(Rt)No. 349/18/ID 6	26/7/2018	157.00	KSEB	3 transformers out of 10 installed	work in progress	Completed (4 Transformers)	work in progress
23	Kasargode	Construction of Compound wall at DP Ananthapuram	GO(Rt)No. 452/2019/ID	30/5/2019	335.00	Harbour Engineering Division, Kasargode	work in progress	work in progress		work in progress
24	Kasargode	Construction of Compound Wall-DP Madikkai	GO(Rt)No. 993/19/ID 6	1/10/2019	490.00	Harbour Engineering Division, Kasargode	work delayed due to local issues. Restarted now 30% of the work completed.	work in progress		work in progress
25	Kottayam	Internal Roads DP Vaikom	GO(Rt)No. 191/2014/ID	12/2/2014	3.50	Industrial Association	work completed	work completed		

26	Kottayam	MSE-CDP work at Poovanthuruthu	GO(Rt)No. 1295/2013/ID	7/10/2013	400.00	KSEBL	Internal road 1860Mtr completed, Drainage 880.50Mtr completed , solar street light 50 No completed , Electrical line clearance completed , CFSC completed. Entrance Arch and signage work under progressing	Internal road 1860Mtr completed, Drainage 880.50Mtr completed , solar street light 50 No completed , Electrical line clearance completed , CFSC completed. Entrance Arch is complete. Signage work is progressing. Location for bus shelter will be fixed soon.	Internal road 1860Mtr completed, Drainage 880.50Mtr completed , solar street light 50 No completed , Electrical line clearance completed , CFSC completed. Entrance Arch is complete. Signage work is completed. Location for bus shelter identified	
27	Kozhikkode	Internal Road DP West Hill	GO(Rt)No. 1681/13/ID	30/12/2014	16.10	Industrial Association DP West Hill		DPR Submitted to DI&C		

28	Kozhikkode	Renovation of DIC Building Kozhikkode	GO(Rt)No. 1028/17/ID	18/7/2017	9.35	PWD	Finished	Estimate not received		
29	Kozhikkode	Kattippara Phase I	DIC/12776/18	17/8/2019	300.00	KITCO	Finished			
30	Kozhikkode	Kattippara Phase II	DIC/12776/18	8/7/2021	405.36	KITCO	Pending	Pending		
31	Malappuram	Renovation of DIC Building	DIC/19333/13	18/5/2014	10.00	GM, DIC, Malappuram	Completed			
32	Malappuram	Fencing –Renovation of Internal Road Payyanad Functional Industrial Estate	GO(Rt)No. 1681/2013/ID	30/12/2013	27.65	GM, DIC, Malappuram	Completed			
33	Malappuram	Construction of Multistoried Industrial Gala Manjeri	GO(Rt)No. 1093/2012/ID	23/7/2012	116.18	SIDCO	Under Litigation			
34	Malappuram	Estate Officers Buiildng, Payyanad		14.11.2018	21.25	Nirmithi Kendram,	Completed			
35	Palakkad	Shornur Gala -Electric post replacing	DIC/13842/2018-ID4	31/01/2019	0.48	KSEB	not completed	not completed		
36	Palakkad	Shornur Gala Work	GO.(Rt) No 476/2017/ID	27/3/2017	300.00	HLL	not started	not started		
37	Palakkad	Repairing and maintenance of internal roads in NIDA Kanjikkode	GO.(Rt) No 333/2017/ID	9/3/2017	2,276.00	PWD	work completed			
38	Thiruvananthapuram	Construction of Security Kiosk, Compund Wall, gate DP Manvila	GO(Rt) 597/2021/ID	21/6/2021	13.94	PWD	TS not received.Not tendered	TS not received not tendered		

39	Thiruvananthapuram	Electrification of DIC Building Thiruvananthapuram	GO(P) No. 102/2017/Fin and DIC/272/2019-ID5 (2)	21/03/2022	19.28	PWD	TS not received. Not tendered	Application submitted to PWD and e tender on progress	Application submitted to PWD and e tender on progress	
40	Thiruvananthapuram	Renovation of DIC Building Thiruvananthapuram	GO(P) No. 102/2017/Fin and DIC/272/2019-ID5 (1)	07/08/2017	50.00	PWD	TS not received. Not tendered	Application submitted to PWD and e tender on progress	Application submitted to PWD and e tender on progress	
41	Thrissur	Puzhakkalppadam Phase I	GO(Rt)No. 115/2011/IND	13/9/2011	1,964.20	SIDCO	95% Completed	95% Completed	95% Completed	
42	Thrissur	Varavoor Phase I	GO(Rt)No. 33/2016/ID	1/7/2016	100.00	KITCO	Completed	Completed	Completed	
43	Thrissur	Infrastructure Development in DP Varavoor Phase II	GO(Rt)No. 214/2017/ID	10/2/2017	3.32	KITCO	Completed (final bill not submitted by KITCO)	Completed (final bill not submitted by KITCO)	Completed (final bill not submitted by KITCO)	
44	Thrissur	Puzhakkalppadam Phase II	GO(Rt)No. 1327/2016/ID	22/12/2016	2,565.00	KITCO	90% Completed	90% Completed	90% Completed	
45	Thrissur	Infrastructure Development in DP Ayyankunnu	GO(Rt)No. 158/2017/ID	1/2/2017	16.00	PWD	Completed UC, Completion submitted	Completed UC, Completion submitted	Completed UC, Completion submitted	

46	Thrissur	Construction of Internal Road DP Athani	GO(Rt)No. 156/2017/ID	1/2/2017	59.50	PWD	Work Completed and UC submitted by PWD to DI&C on 14/06/21	Work Completed and UC submitted by PWD to DI&C on 14/06/21	Work Completed and UC submitted by PWD to DI&C on 14/06/21	
47	Thrissur	Upgradation of Dedicated Power Feeder DP Ayyankunnu & Velakode	GO(Rt)No. 579/2021/ID	18/6/2021	65.01	KSEB	Work Completed, Energisation process under progress	Work Completed , Energisati on process under progress	Work Completed , Energisati on process under progress	
48	Thrissur	Construction of Internal Road & Allied work - Puzhakkalppadam	GO(Rt)No. 202/2022/ID	09/03/2022	290.00	PWD	Not Completed	Not Completed	Not Completed	
49	Thrissur	Construction of Bore Well in DP Athani	GO(Rt)No. 884/2018/ID	26/7/2018	2.50	GM, DIC, Thrissur (KWA)	Work Completed	Work Completed	Work Completed	
50	Thrissur	Implementation of water supply system in DP Ayyankunnu	GO(Rt)No. 884/2018/ID	26/7/2018	52.05	GM, DIC, Thrissur (KWA)	Work under progress	Work under progress	Work under progress	
		50			13,899.47					